

DIAMOND COVE GENERAL STORE CONSTRUCTION TIMELINE

Client - Alex Wight

Task Name	Start	End	Duration (days)
Start date	9/1/2017	5/28/2018	269
Obtain Initial Demo Permit for interior and approved exterior repairs	8/1/2017	11/6/2017	97
Demo Prep	11/2/2017	11/6/2017	4
Demolition	11/6/2017	11/22/2017	16
Interior Brick Pointing and Exterior Brick Grinding	11/22/2017	1/26/2018	65
Floor Framing	1/21/2018	2/5/2018	15
Wall Framing	2/5/2018	2/12/2018	7
Plumbing	2/12/2018	2/26/2018	14
HVAC	2/12/2018	2/26/2018	14
Electrical	2/12/2018	2/26/2018	14
Insulation	2/26/2018	2/28/2018	2
Drywall	2/28/2018	3/7/2018	7
Flooring(Wood)	3/8/2018	3/15/2018	7
Flooring(Cement)	3/12/2018	3/15/2018	3
Cabinets and Millwork	2/12/2018	3/22/2018	38
Interior painting	3/22/2018	3/29/2018	7
Stone Counters	4/1/2018	4/1/2018	0
Schedule Buffer	4/1/2018	4/15/2018	14
Decks and Railing	4/15/2018	5/1/2018	16
Exterior Brick	4/15/2018	5/26/2018	41
Appliances	5/1/2018	5/3/2018	2
Plumbing	5/3/2018	5/5/2018	2
Electrical	5/5/2018	5/11/2018	6
FINAL Inspections	5/12/2018	5/12/2018	0
Wrap up	5/12/2018	5/29/2018	17
Site Cleaning	5/29/2015	6/10/2015	12
Complete	5/28/2018	5/28/2018	0